

RAINWATER HARVESTING:	
System is free of leaks & damages.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Design rainfall or smaller event 5 days after the most recent rainfall event does not force water into the overflow pipe.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
There is not excessive debris or sediment on the capture roof area.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Gutter system is successfully catching rooftop runoff.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Gutter system is free of clogs.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Sediment accumulation in the cistern is < 5% of design volume.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Cistern is free of algae & mosquitoes.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Screens & filters are free of clogs & damage.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Pump is functioning properly.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Overflow pipe is free of clogs & damage.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
No signs of erosion at the outlet	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:
Secondary water supply is functioning properly.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Comments:

Summary of maintenance required to address any “No”(s):